

**Seminole ISD
2007 Bond Program Update**

Parkhill, Smith & Cooper, Inc
October 8, 2007

Football Field Synthetic Grass	<p>Visited McKinney Boyd Football/Softball/Baseball Complex on September 28, 2007 to see Astoturf product installed.</p> <p>Visited Friendship Football Field on October 4, 2007 to see Hellas product installed.</p> <p>Visited Texas Tech University Soccer Complex on October 4, 2007 to see Field Turf product installed.</p> <p>Survey data being compiled to complete drainage design by the end of October.</p> <p>Procurement first of November to allow construction to start immediately following football season.</p>
Softball Complex / Big Room	<p>Design meetings held at Seminole on September 6, September 19 and October 3, 2007.</p> <p>Design complete in December. Construction to begin in the spring.</p>
High School Tennis Courts	<p>Initial site visit and discussions with tennis coach on September 13, 2007.</p> <p>Design complete in December. Construction to begin in the spring.</p>
New Junior High School	<p>Site Analysis complete and presented to the board on August 13, 2007. Site selection completed end of September.</p> <p>Begin programming meetings with administration and staff end of October. Building design complete July 2008. Site development package complete February 2008.</p>